Vers	ion	3.0	
Nov	20.	201	8

Passed inspection
Failed inspection
Pending inspection

## REGION 6 VIPR PRE-AWARD FIRE EQUIPMENT INSPECTION CHECKLIST REFRIGERATED TRAILER

COMPANY NAME: DATE:						
VIN#						
LICE	LICENSE PLATE:STATE:					
Rental equipment No 🗆 Yes 🗆 Rental company name						
	EQUIPMENT REQUIREMENTS - REFRIGERATED TRA	ILER				
Г	Type 1: Length 43+ ft. $\square$ Type 2: Length 29 $\rightarrow$ 42ft. $\square$ Type 3: Length	ı 24 →	28ft.			
_						
	Minimum Requirements		Yes	No		
1	VIN # on Equipment matches VIPR					
2	OF-296 Vehicle/Heavy Equipment Pre-Use Inspection completed					
3	Diesel Powered Unit: Propane units are not accepted	D.2.1				
4	Automatic Low Fuel Shutdown	D.2.1				
5	<b>Gaskets:</b> Openings shall be in good working order and provide proper seal to prevent passage of air into the unit from outside sources to the extent possible.	D.2.1				
6	Exterior: Free of defects that compromise cooling, i.e. (dents and openings)	D.2.1				
7	<b>Steps with Platform (landing):</b> All entrances have OSHA approved steps with platform at top that is level with the doorway.	D.2.1				
8	Refrigeration Unit: Equipped with auto restart and noise control	D.2.1				
9	<b>Trailer:</b> Equipped with landing gear or must be stable for all types of loading	D.2.1				
10	<b>Thermometer:</b> Thermometer that is equivalent to a "min/max" type or a "continuous graphing" type placed no further than 8 feet from the entrance being used. Temperature indicators attached to the outside of the unit must clearly provide a temperature reading of the inside of the unit no further than 8 feet from the entrance.	D.2.1				
11	Diesel Fuel Tank(s): Minimum 50 gallons	D.2.1				
12	Interior: Clean and sanitary, floor drains open, free of debris and odor	D.2.1				
13	<b>Temperature:</b> Separate cooling storage area and freezer storage area with movable partition to separate these two areas.	D.2.1				

R6 VIPR pre-award inspection checklist v3.0		November 20, 2018
Equipment <b>meets</b> agreement specifications	Equipment inspection <b>pendi</b>	ng further review
Inspection Company:	Inspector Signature	_ Date:
	Inspector Signature	
Contractor: Print	Signature Date:	
Contactor successfully corrected pending issues	Signature	
Inspection Company:	Inspector Signature	
Equipment does not meet agreement specification:		
Agency Representative:	Signature	
Remarks		